

AREEMENT FOR MINOR OUTSTANDING ISSUES
FOR
TAKING-OVER OF THE WORKS
OF
CONTRACT PACKAGE-V:
110/22 KV SUBSTATION AND 110 KV TRANSMISSION LINE
UNDER
HAI VAN PASS TUNNEL CONSTRUCTION PROJECT

Date: December 11, 2003

Place: Employer's and Engineer's South Office,
Danang City, Vietnam

Pursuant to Sub-Clause 29.1 of the General Conditions of the Contract, the representatives of the all parties, the Employer, the Engineer and the Contractor, said Taking-Over Committee, have carried out the site inspection and the documents checking in order to confirm substantially completed status of the whole of the Works.

The site inspection was carried out at the 110/22 kV Substation, said OCC Building, and along the 110 kV Transmission Line on 8 December 2003.

The documents checking was carried out for the following documents at the conference room of the Employer's and the Engineer's South Office on 11 December 2003.

- 1) Updated Snag List for Electrical Equipment based on the joint inspection on 8 December 2003,
- 2) Updated Snag List for OCC Building based on the joint inspection on 8 December 2003,
- 3) Updated Snag List for Transmission Lines based on the joint inspection on 8 December 2003,
- 4) Updated Snag List for Furniture based on the joint inspection on 8 December 2003,
- 5) List of Taking-Over Documents
- 6) List of As-Built Drawings
- 7) Overall Taking-Over Schedule
- 8) Status Report of Electrical Equipment
- 9) Status Report of Other Works
- 10) Supply List of Training Materials

**THE SOCIALIST REPUBLIC OF VIETNAM
MINISTRY OF TRANSPORT AND COMMUNICATIONS
PROJECT MANAGEMENT UNIT NO. 85 (PMU85)**

In conclusion of the above site inspection and the documents checking, all parties agreed that the followings are outstanding items which the Contractor shall complete during the period of the works of Variation Order No.1.

- 1) Installation, Testing and Commissioning of Electrical Equipment as shown in Appendix – A (2 pages)
- 2) Completion of the OCC Building works as shown in Appendix – B (2 pages)
- 3) Completion of the 110 kV Transmission Line works as shown in Appendix – C (1 page)
- 4) Installation of Furniture at OCC Building as shown in Appendix - D (2 pages)

Taking-Over Committee shall carry out a site inspection to check the above items in time to time upon the official request by the Contractor and update the snag list fairly and timely. After the completion of all the times, the Engineer shall submit the completion certificate for the outstanding works subject to the Employer's consent.

This agreement is made in three copies in same value and each party shall keep one.

For and on behalf of
The Engineer

JOINT VENTURE of ABB-
KINDEN CORPORATION - VINAINCON

For and on behalf of
The Employer

PROJECT MANAGEMENT UNIT NO. 85

Evan Lagerquist
Project Manager

Nguyen Ngoc Canh
Deputy General Director

For and on behalf of
The Engineer

NIPPON KOEI CO. LTD AND
LOUIS BERGER INTERNATIONAL INC,
IN ASSOCIATION WITH
TRANSPORT ENGINEERING DESIGN
CORPORATION

NIPPON KOEI CO. LTD AND
LOUIS BERGER INTERNATIONAL INC,
IN ASSOCIATION WITH
TRANSPORT ENGINEERING DESIGN
CORPORATION

Ichizuru Ishimoto
Project Manager

Colin Window
Resident Engineer