

### Status of Achievement of Milestone Requirement (PK1A: North Tunnel Section)

(As of 10 March 2004)

No.	Works To be Completed	Milestone			Actual	Delay Status (Month)
		Original	Original	EOT Applied		
1	All civil works in Electronic Precipitator Tunnels	11 Months	31-Oct-03	15-Feb-04	31-Mar-04	1.5
2	Concrete lining and pavement in the Main Tunnel	6 Months	30-Apr-04	15-Jul-04	31-Aug-04	1.5
3	Concrete wall of raised walkway on the Western side of the Main Tunnel (including cable ducts but excluding cover)	6 Months	30-Apr-04	15-Jul-04	15-May-04	OK
4	Curb on the Eastern side of the Main Tunnel	6 Months	30-Apr-04	15-Jul-04	15-May-04	OK
5	Ventilation Adit	3 Months	30-Jul-04	15-Oct-04	31-Aug-04	OK

Note: 1) Original Contract Completion Date: 30 September 2004  
 2) Agreed Extension of Time (EOT): 3.5 Months  
 3) EOT Applied Contract Completion Date: 15 January 2005  
 4) Forecasted Contract Completion Date: 30 November 2004 (EOT 2.0)