

**ADDENDUM NO. 6
TO CONTRACT NO. 01/DD-EDDQP/2011
FOR DETAILED DESIGN (D.D) CONSULTING SERVICES UNDER (DA NANG – QUANG
NGAI) EXPRESSWAY DEVELOPMENT PROJECT (DQEP)**

This ADDENDUM NO. 6 to Contract No. 01/DD-EDDQP/2011 is made on *09/4/2014*, between, on the one hand, Project Management Unit No. 85 (PMU85) (hereinafter called the “Client”), and, on the other hand, a joint venture of consisting of the following entities, each of which will be jointly and severally liable to the Client for all the Consultant’s obligations under this Contract, namely, Nippon Koei Co., Ltd., Nippon Engineering Consultants Co., Ltd., Chodai Co., Ltd. and Thai Engineering Consultants Co., Ltd. (hereinafter called the “Consultant”).

WHEREAS, the parties hereto signed Contract No. 01/DD-EDDQP/2011 dated November 15, 2011 (the Original Contract), Addendum No. 1 dated December 27, 2011, Addendum No. 2 dated November 29, 2012, Addendum No. 3 dated January 30, 2013, Addendum No. 4 dated April 26, 2013 and Addendum No. 5 dated July 31, 2013 to the Original Contract for D.D consulting services under DQEP.

WHEREAS, the Consultant’s letters No. DQEDD-PMU85-714-13 dated December 11, 2013 regarding request for Extension of Time (4) for Detailed Design (D.D) Consulting Services for DQEP.

WHEREAS, WB’s letter dated December 26, 2013 regarding no objection to draft contract Addendum No. 6 for detailed design consulting services under DQEP;

WHEREAS, MOT’s letter No. 178/BGTVT-QLXD dated January 06, 2014 regarding Extension of Time for contract on detailed design consulting services under DQEP;


WHEREAS, The content of Clause 2.3 in the Special Conditions of the Original Contract stipulating that the contract period shall be 14 months and the content of Addendum No. 6 stipulating that the contract period shall be extended to be 31 months. Due to some objective reasons, the Consultant can not complete the assignment within the extended period. In order to complete all assignment, it is necessary to extend the contract period for 6 months further.

NOW THIS ADDENDUM NO. 6 WITNESSES THE FOLLOWINGS:

1. The Clause 2.3 in the General Conditions of the Original Contract and clause 1 in the Addendum No. 5 shall be revised as: “The period shall be 31 months”.
2. All terms and conditions of the Original Contract, Addendum No. 1, Addendum No. 2, Addendum No. 3, Addendum No. 4 and Addendum No.5 other than those amended above shall remain unchanged and in force. The extension of time for the D.D consulting services shall not change the original contract price.
3. Addendum No. 6 is made in ten (10) sets of the same validity, each party shall keep five (5) sets.

IN WITNESS WHEREOF, the Parties hereto have caused this Addendum No. 6 to be executed on the day, month and year indicated above.

Handwritten signature and initials



For and on behalf of Project Management Unit No. 85 *du*




Nguyễn Thanh Van
General Director

For and on behalf of each of the Members of the Consultant
Nippon Koei Co., Ltd.

Ichizuru Ishimoto

Ichizuru Ishimoto
Project Manager/Team Leader
Da Nang-Quang Ngai Expressway Development Project
Nippon Koei Co., Ltd.




Nippon Engineering Consultants Co., Ltd.
Satoshi Yoshizaki
Chief Representative of Hanoi Office

Chodai Co., Ltd.

Hitoshi Nakamura

Hitoshi Nakamura
Director International Division of Structural Engineering Department



Thai Engineering Consultants Co., Ltd.

Pongsak Dej-Udom
Pongsak Dej-Udom
President
THAI ENGINEERING CONSULTANTS CO., LTD.

