

ADDENDUM NO. 1
TO
CONTRACT
FOR
ENGINEERING GEOLOGICAL SURVEY WORKS

Package 1
Hoa Vang Section
(Km0+000-Km8+000)

FOR
Detailed Design For DaNang – QuangNgai
Expressway Development Project

between

JOINT VENTURE OF NK - NEC - CHODAI - TEC

and

E&R ENGINEERING CONSULTANTS JOINT STOCK COMPANY

Date: 31st October, 2012



ADDENDUM NO. 1

**TO
ENGINEERING GEOLOGICAL SURVEY WORKS
Package 1 Hoa Vang Section (Km0+000 - Km8+000)**

**FOR
Detailed Design For DaNang – QuangNgai Expressway Development Project**

This Addendum No. 1 is made on the 31st day of the month of October, 2012 between Joint Venture of NK - NEC - CHODAI - TEC (hereinafter referred to as “Consultant”) on the one part, and E&R Engineering Consultants JSC (hereinafter referred to as “Sub-consultant”) on the other part, concerning the Contract dated June 18th, 2012 for Engineering Geological Survey for package 1 Hoa Vang Section Km 0+000 - Km8+000 (hereinafter referred to as “the Original Contract”).

WITNESSETH:

WHEREAS, based on the progress of Geotechnical investigation at the site of package 1 (Hoa Vang Section Km0+000 – Km8+000) up to 31st October 2012, only Engineering geotechnical survey for embankment and culvert has been finished by the Sub - consultant. Meanwhile, the geotechnical survey for bridges of Hoa Vang Section (Km0+000 - Km8+000) has not been completed because the boring positions are not fixed yet.

WHEREAS, it was mutually agreed in ARTICLE 2.12: TERMS OF PAYMENT of the Original Contract that “Second payment equivalent to Forty percent (40%) of the Contract Price shall be made to the Sub-consultant upon acceptance of the outcome by the Consultant”. However, in order to support the Sub-consultant to speed up the progress well, the second payment should be modified.

NOW THEREFORE, it is mutually agreed by and between the parties hereto as follows:


1. Terms of payment.

Terms of payment No.2.12.4 shall be deleted and replaced in its entirety with the following;

4.1. Second payment equivalent to Twenty percent (20%) of the Contract Price shall be made to the Sub-consultant upon acceptance of the outcome of geological investigation for the embankment and culvert by the Consultant.


4.2. Third payment equivalent to Twenty percent (20%) of the Contract Price shall be made to the Sub-consultant upon acceptance of the outcome of geological investigation for the bridges by the Consultant

2. Other Content: All contents of the Contract not specifically modified by this ADDENDUM NO. 1 shall remain unchanged and in full force and effect.



IN WITNESS WHEREOF, the parties hereto have executed this ADDENDUM NO. 1 in duplicate in English, in their respective names as of the day and year first above written.

For and on behalf of the Sub-consultant



Nguyen Quang Loc
President
E&R Engineering Consultants Joint Stock
Company

For and on behalf of the Consultant



Ichizuga ISHIMOTO
Project Manager
Joint Venture of NK-NEC-CHODAI-TEC